Trusted. Tested. Tough.®

Product information presented here reflects conditions at time of publication. Consult factory regarding discrepancies or inconsistencies.



SECTION: C3.10.160

CL0057 0122 Supersedes 0918

SK2624

MAIL TO: P.O. BOX 16347 • Louisville, KY 40256-0347 SHIP TO: 3649 Cane Run Road • Louisville, KY 40211-1961 TEL: (502) 778-2731 • 1 (800) 928-PUMP • FAX: (502) 774-3624

Visit our website: zoellerpumps.com

Fusion Series Treatment System

INSTALLATION AND START-UP CHECK LIST

Owner Information	Installer Information							
Owner's Name:	Name:							
Address:	Address:							
Installation Address (if different):	Lic. #:							
Phone Number:	Phone Number:							
Fax Number:	Fax Number:							
Email Address:	Email Address:							
General Information								
Fusion® Model: □ZF-450 □ZF-800 □Other	Installation Date: Startup Date:							
Serial Number:	Septic Tank prior to Fusion®: □Yes □No Size:							
Actual Number of Residents:	Number of Bedrooms:							
Type of Water Supply: □Municipal □Well □Cistern	Water Softener: □Yes □No							
	Garbage Disposal: □Yes □No							
Final Discharge:	System Type: □Repair □New Construction □Demo.							
I. Fusion® Layout 1. Fusion® laid-out to proper grades and depths? Yes No II. Excavation 1. Size of Excavation L W H	INLET OUTLET							
(No more than 36" cover over Fusion®)								
2. Rock/obstructions in excavation? Yes No								
3. Water table present?YesNo								
(Anti-flotation device required if yes)	NOTES: 1) DIMENSIONS "I" AND "E" ARE TO THE BOTTOM OF THE INLET/OUTLET PIPE.							
Fusion® DIMENSIONS	2) THE OVERALL HEIGHT DIMENSION "H" IS TO THE TOP OF THE NARROW ADAPTER RING, NOT THE RISER LID.							
SYSTEM L W H I E	A RISER COVER COMES STANDARD. ADDITIONAL RISERS ARE PURCHASED SEPERATELY.							
Fusion® 450 7'-1" 3'-8" 5'-2" 4'-4" 3'-10"								
Fusion® 800 8'-3" 4'-8" 6'-2" 5'-4" 4'-10"								

III.	Fusion [®] Installation		VII	. Startup				
1.	Rock Pad 4-6 Inches Deep? Yes _	No	Blower Settings: Time of Day Set? Yes No					
	(1/4" - 1/2" diameter gravel)							
	Fusion® Checked for Damage? Yes					Y∈ er Day: □ 1		
3.	Fusion® Leveled?Yes	No				□ 5 min.		
4.	Fusion® Secured by Anti-Flotation Device? Yes _ (Required in high water tables)	No		Recirculation sec/L	Flow Rate: Valve			
5	Fusion® Filled with Water? Yes	No	3.	Backwash Flor		. Position	0/	
	Fusion® Checked for Leakage? Yes		sec/L Valve Position% 4. Blower Returned to					
	Risers Secured and Water-Tight? Yes _		Auto-Backwash? Yes No					
, .	Thisers Secured and Water-Tight: res_	NO	5. Riser Lids Secured with Screws? Yes No					
IV.	Alarm Panel Installation		•					
	Installed Properly? Yes _	No	М	odel		ZF450	ZF800	
l ''	(Check National Electrical Code		_	circulating Flow R		29 - 45	14 - 22	
	and Local/State Codes)		Su	ggested Valve Op	ening %	35 - 40	30 - 35	
2.	Blower Wired Properly? Yes _	No						
3.	Pressure Sensor Connections	No	-	odel	Frequency	ZF450	ZF800	
,	Checked?Yes _			nckwash Flow nte (sec/liter)	Twice/day	7 - 10	4 - 6	
	Alarm Float Wired Properly?Yes _		Va	alve Open (%)	Twice/day	50 - 55	40 - 45	
	Panel Tested and Operational? Yes _							
б.	Timer Dial Set to 36 hours? Yes _	INO			NOTE			
					NOTES	5		
V.	Blower Installation							
1.	Installed Properly?Yes	No						
2.	Accessible?Yes _	No						
3.	Well Ventilated?Yes _	No						
4.	Protected from Inundation? Yes _	No						
5.	Diameter of Air Line?	nches						
6.	Length of Air Line? Ft I	nches						
7.	Airline Connections Checked? Yes _	No						
8.	Pressure Sensor Connections							
	Checked?Yes _	No						
9.	Blower Tested and Operational? Yes _	No						
VI	. Fusion [®] Backfilling							
1.	Backfilled with Proper Material? Yes	No						
2.	Backfill Tamped Around Fusion®? Yes_	No						
3.	Final Grade Mounded Around							
	Fusion®?Yes	No						

All Zoeller Pump Company products must be installed and maintained in accordance with all applicable codes and regulations. Product information presented here reflects conditions at time of publication. Consult factory regarding discrepancies or inconsistencies.