Trusted. Tested. Tough.®

Product information presented here reflects conditions at time of publication. Consult factory regarding discrepancies or inconsistencies.



SECTION: C3.10.167

CL0166 0222 Supersedes 0720

MAIL TO: P.O. BOX 16347 • Louisville, KY 40256-0347 SHIP TO: 3649 Cane Run Road • Louisville, KY 40211-1961 TEL: (502) 778-2731 • 1 (800) 928-PUMP • FAX: (502) 774-3624

Visit our website: zoellerpumps.com

Fusion® Series Treatment System Models ZFL-2800 & ZFL-4000

INSTALLATION AND START-LIP CHECK LIST

וויטואבבאווטויאווטט	IANT-UP GITEGIX EIGT				
Owner Information	Installer Information				
Owner's Name:	Name:				
Address:	Address:				
Installation Address (if different):	Lic. #:				
Phone Number:	Phone Number:				
Fax Number:	Fax Number:				
Email Address:	Email Address:				
General In	formation				
Fusion® Model:	Installation Date: Startup Date: Septic Tank prior to Fusion®: □Yes □No Size:				
Actual Number of Users:	Number of Bedrooms:				
Type of Water Supply: □Municipal □Well □Cistern	Water Softener: □Yes □No Garbage Disposal: □Yes □No				
Final Discharge:	System Type: □Repair □New Construction				
I. Fusion® Layout 1. Fusion® laid-out to proper grades and depths?Yes No II. Excavation 1. Size of Excavation W H (No more than 12" [30 cm] cover over Fusion®) 2. Rock/obstructions in excavation? Yes No 3. Water table present? Yes No (Anti-flotation device required if yes)	NOTES: 1. Dimensions "I" and "E" are to the bottom of				
SYSTEM L W H I E	the inlet/outlet pipe.				
ZFL-2800 15' 6" (4.7 8' 0" (2.4 8' 4" (2.5 6' 7" (2.0 6' 1" (1.9 m) m) m) m) m) m) m)	 The overall height dimension "H" is to the top of the narrow adapter ring, not the riser lid. Riser kits are purchased separately. 				

111.	Fusion [®] installation			Vi	i. Sta	artup			
1.	Rock pad 6" (15 cm) deep? (1/4" [6 mm] - 1/2" [13 mm] diameter gravel)	Yes	no	1.	ti b	wer settings: me of day set? ackwash time set?		Yes Yes	
2.	Fusion® checked for damage?	Yes	no			ackwash frequency			□ 2
3.	Fusion® leveled?	Yes	no	,		ackwash duration: irculation flow rate		min. ⊔ ′	10 Min.
4.	•			2.		/Ival		າ	%
	anti-flotation device? (required in high water tables)	Yes	no	3.	Bac	kwash flow rate: /lval			
5.	Fusion® filled with water?	Yes	no	4.	Blov	wer returned to			
6.	Fusion® checked for leakage?	Yes	no		auto	o-backwash?		Yes	no
7.	Risers secured and water-tight?	Yes	no	5.	Rise	er lids secured with	screws?	Yes	no
Iv.	Control panel installation					Г <u></u>			٦
1.	Installed properly?	Yes	no			Model Recirculating flow rate	ZFL2800	ZFL4000	1
	(check local requirements)					(liter/min.)	9.7-15	14-21	4
		Yes	no			Suggested Valve Open- ing	60-65%	50-55%	
3.	Pressure sensor connections checked?	Yes	no		Ī	No. del	751 2000	751 4000	٦
4.			no			Model Backwash flow rate	ZFL2800 50-70	ZFL4000 63-89	1
5.		Yes	no			(sec/liter) Valve open (%)	60-70%	60-70%	-
6.	·		no		Į.	varvo opon (70)	00 70 70	00 70 70	_
						NO	TEC		
V.	Blower installation					NO	TES		
4				1	_				
Ι.	Installed properly?	Yes	no						
			no						
2.	Accessible?	Yes							
2. 3.	Accessible?	Yes	no		_				
2. 3. 4.	Accessible? Well ventilated? Protected from inundation/water _	Yes Yes yes	no		_				
2. 3. 4.	Accessible? Well ventilated? Protected from inundation/water _ damage?	Yes Yes yes	no no s no _ In/mm		_				— — — —
 3. 4. 5. 	Accessible? Well ventilated? Protected from inundation/water _ damage? Diameter of air line? Length of air line? Ft./M	Yes Yes yes	no no s no _ In/mm						— — — —
 3. 4. 6. 	Accessible? Well ventilated? Protected from inundation/waterdamage? Diameter of air line? Length of air line? Ft./M Airline connections checked? Pressure sensor connections	Yes Yes yes	no no s no _ In/mm _ in/mm						
 3. 4. 6. 7. 8. 	Accessible? Well ventilated? Protected from inundation/waterdamage? Diameter of air line? Length of air line? Ft./M Airline connections checked? Pressure sensor connections	Yes Yes Yes Yes Yes	no no s no In/mm in/mm no no						
 3. 4. 6. 8. 	Accessible? Well ventilated? Protected from inundation/water _ damage? Diameter of air line? Length of air line? Ft./M Airline connections checked? Pressure sensor connections checked?	Yes Yes Yes Yes Yes	no no s no In/mm in/mm no no						
 3. 4. 6. 8. 	Accessible? Well ventilated? Protected from inundation/waterdamage? Diameter of air line? Length of air line? Ft./M Airline connections checked? Pressure sensor connections checked? Blower tested and operational?	Yes Yes Yes Yes Yes Yes	no no s no In/mm in/mm no no no						
2. 3. 4. 5. 6. 7. 8. Vi	Accessible? Well ventilated? Protected from inundation/water _ damage? Diameter of air line? Length of air line? Ft./M Airline connections checked? Pressure sensor connections checked? Blower tested and operational?	Yes Yes Yes Yes Yes Yes Yes	no no s no ln/mm in/mm no no no no						
2. 3. 4. 5. 6. 7. 8. 9. Vi	Accessible? Well ventilated? Protected from inundation/water _ damage? Diameter of air line? Length of air line? Ft./M Airline connections checked? Pressure sensor connections checked? Blower tested and operational? Fusion* backfilling Backfilled with proper material? Backfill tamped around fusion*? Final grade mounded around	Yes Yes Yes Yes Yes Yes Yes Yes	no no s no ln/mm in/mm no no no no						

All Zoeller Pump Company products must be installed and maintained in accordance with all applicable codes and regulations.

Product information presented here reflects conditions at time of publication. Consult factory regarding discrepancies or inconsistencies.