Trusted. Tested. Tough.®

Product information presented here reflects conditions at time of publication. Consult factory regarding discrepancies or inconsistencies.



CL0167 0222 Supersedes

0914

SECTION: C3.10.165

MAIL TO: P.O. BOX 16347 • Louisville, KY 40256-0347 SHIP TO: 3649 Cane Run Road • Louisville, KY 40211-1961 TEL: (502) 778-2731 • 1 (800) 928-PUMP • FAX: (502) 774-3624

Visit our website: zoellerpumps.com

Fusion[®] Series Treatment System

Models ZFL-1120 - ZFL-2400 INSTALLATION AND START-UP CHECK LIST

Owner Information	Installer Information								
Owner's Name:	Name:								
Address:	Address:								
Installation Address (if different):	Lic. #:								
Phone Number:	Phone Number:								
Fax Number:	Fax Number:								
Email Address:	Email Address:								
General Information									
Fusion® Model:	Installation Date: Startup Date:								
Serial Number:	Septic Tank prior to Fusion®: ☐Yes ☐No Size:								
Act of N. selver of Heavy	Design volume per day:								
Actual Number of Users:	Actual usage per day:								
Type of Water Supply: □Municipal □Well □Cistern	Water Softener: □Yes □No Garbage Disposal: □Yes □No								
	darbage bisposal. in res into								
Final Discharge:	System Type: Repair New Construction								
Final Discharge:	System Type: Repair New Construction New Construction New Constru								
I. Fusion® Layout 1. Fusion® laid-out to proper grades and depths?YesNo II. Excavation 1. Size of ExcavationWH(No more than 12" cover over Fusion®) 2. Rock/obstructions in excavation?YesNo 3. Water table present?YesNo (Anti-flotation device required if yes)	System Type: Repair New Construction Number								
I. Fusion® Layout 1. Fusion® laid-out to proper grades and depths? Yes No II. Excavation 1. Size of Excavation W H (No more than 12" cover over Fusion®) 2. Rock/obstructions in excavation? Yes No 3. Water table present? Yes No (Anti-flotation device required if yes) Fusion® DIMENSIONS	System Type: Repair New Construction Number								
I. Fusion® Layout 1. Fusion® laid-out to proper grades and depths? Yes No II. Excavation	System Type: Repair New Construction Note								
I. Fusion® Layout 1. Fusion® laid-out to proper grades and depths? Yes No II. Excavation	System Type: Repair New Construction NOTES: 1. Dimensions "I" and "E" are to the bottom of the inlet/outlet pipe. 2. The overall height dimension "H" is to the top of the narrow adapter ring, not the riser lid.								
I. Fusion® Layout 1. Fusion® laid-out to proper grades and depths? Yes No II. Excavation	System Type: Repair New Construction Note								

III.	Fusion® Installation			VII. Startup						
1.	Rock Pad 6 Inches Deep?	Yes	No	1. Recirculation Flow Rate:						
	(1/4" - 1/2" diameter gravel)			sec/L%						
2.	Fusion® Checked for Damage?	Yes	No	Riser Lids Secured with Screws? Yes No						
3.	Fusion® Leveled?	Yes	No							
4.	Fusion® Secured by			Fusion Model Recirculating flow rate (GPM)	1120 0.9 - 2.1	1440 1.3 - 2.6	1680 1.5 - 3.2	2000 1.8 - 3.7	2400 2.1 - 4.5	
		Yes	No	Recirculating flow rate (sec/liter)	8 - 18	6 - 12	5 - 11	4 - 9	4 - 8	
	(Required in high water tables)			Suggested valve opening (%)	20 - 25	30 - 35	30 - 35	15 - 20	15 - 20	
5.	Fusion® Filled with Water?	Yes	No	Effluent valve opening (%)	30	25	25	60	60	
6.	Fusion® Checked for Leakage?	Yes	No							
7.	Risers Secured and Water-Tight?	Yes	No	NOTES						
IV	. Control Panel Installation								_	
1.	Installed Properly?	Yes	No						_	
	(Check local requirements)								_	
2.	Blower Wired Properly?	Yes	No						_	
3.	Pressure Sensor Connections Checked?	Yes	No						_	
4.		Yes							_	
5.		Yes							_	
J.	Taller rested and Operational:	163	NO						_	
									_	
V.	Blower Installation								_	
1.	Installed Properly?	Yes	No							
2.	Accessible?	Yes	No						_	
3.	Well Ventilated?	Yes	No						_	
4.	Protected from Inundation/waterdamage?	_ Yes	No						- -	
5.	Diameter of Air Line?	i	in/mm						_	
6.	Length of Air Line? ft./m	in/ı	mm						_	
7.	Airline Connections Checked?	Yes	No						_	
8.	Pressure Sensor Connections								_	
	Checked?	Yes	No							
9.	Blower Tested and Operational?	Yes	No						_	
VI	. Fusion® Backfilling								_	
1.	Backfilled with Proper Material?	Yes	No							
2.			No				•		_	
3.	Final Grade Mounded Around	103	110						_	
		Yes	No						-	
									-	
l										

All Zoeller Pump Company products must be installed and maintained in accordance with all applicable codes and regulations. Product information presented here reflects conditions at time of publication. Consult factory regarding discrepancies or inconsistencies.